

Meeting Minutes

Job: 14-24 Howard Elementary School
Location: 700 Howard Ave
Eugene, OR 97404

Meeting: Owner/Architect/GC # 21
Date: 5/6/15
Start Time: 9:00:00AM

Attendees

Attended

- | | |
|---|--|
| <ul style="list-style-type: none"> <input checked="" type="checkbox"/> David Haggard (Todd Construction, Inc.) <input type="checkbox"/> John Stapleton (PIVOT Architecture) <input checked="" type="checkbox"/> Harv Wingerd (Todd Construction, Inc.) <input checked="" type="checkbox"/> Allan Chinn (Eugene School Dis | <ul style="list-style-type: none"> <input checked="" type="checkbox"/> Adam Davidson (PIVOT Architecture) <input type="checkbox"/> Ben Brantley (Eugene School District 4j) <input checked="" type="checkbox"/> Andy Turner (Todd Construction, Inc.) <input checked="" type="checkbox"/> Ryan Spain (Eugene School District 4j) |
|---|--|

Item	Description	Responsible	Due Date	Closed
------	-------------	-------------	----------	--------

Old Business

- | | | | | |
|------------|--|--------------------|--|--------------------------|
| 0-1 | <p>Schedule</p> <p>5/6 - David reviewed the 3- week schedule (see attached).
Todd to set up a mockup review meeting to discuss the WRB installation.
4J requested a revised project schedule showing current and the baseline schedule.</p> | Information | | <input type="checkbox"/> |
| 0-2 | <p>Safety/Security</p> <p>5/6 - During roof underlayment installation the primer adhesive used by Rock Roofing ignited due to static electricity from one of the installers. Todd is working with Rock Roofing to ensure safety measures are in place to minimize the risk.</p> | Information | | <input type="checkbox"/> |
| 0-3 | <p>RFIs</p> <p>5/6 - Reviewed RFI Log dated 5/5/15 (see attached).
RFI's Reviewed
254 - Fiber Optic Cable Pathway - Scofield provided ROM pricing of \$21,038 - \$21-538. Additional information will be needed to determine what the original scope was.
274 - Access Plan During Demolition - City of Eugene has approved the revised plan. 4J to pay for differed submittal fee.
299 - Main Entry Downspouts - Pivot is working on .
302 - HVAC Holes at Bridge - Pivot will approve Advanced Weldings layout.</p> | Information | | <input type="checkbox"/> |
| 0-4 | <p>CORs</p> <p>5/6 - Reviewed attached COR log dated 5/5/15 (See attached).
4J has requested additional backup for COR 15R - PR 17 and 23 - PR 19.
COR 2R - Structural Additions and Changes - Fall arrest anchor count has been reduced by 22 per 4Js request. Harv requested revised backup from Advanced.
COR 3R - Electrical/Low Voltage Changes - 4J provided a review and has requested revisions and added backup.
COR 5 - Gym Equipment Addition - 4J would like the equipment supplier to look at an option of attaching directly to the OWJ bottom cord. Additional backup from Advanced Welding is expected this week
COR 7 - Control Central Stage Lighting - PR 012 has been reissued by Pivot. Scofield is revising pricing.
COR 8 - Specification Revisions - Submitted 2/23
COR 10 - Light Relay Revisions - PR 016 Revisions were completed. Scofield is revising pricing.
COR 11R - HVAC Controls Related Revisions - Hydro-Temp is providing pricing.
COR 12 - Color Selections - 3/25 - John has reviewed this with the tile rep and the price of the</p> | Information | | <input type="checkbox"/> |

Meeting Minutes

Job: 14-24 Howard Elementary School

Meeting: Owner/Architect/GC # 21

Item	Description	Responsible	Due Date	Closed
	Royal Mosa tile should be less than the original product. John will supply Andy with the contact information to follow up. COR 15R - Hollow Metal Door Revisions - Revised PR 017. Scofield is reviewing the electrical adjustments needed COR 16 - Structural / Plumbing Modifications - Submitted 3/11 COR 22 - City Electrical Review Modifications - Submitted 3/06 COR 23 - Art Tile Relocation and Wood Door Finish Revision - Submitted 3/11 COR 26 - AHU Locations and Duct Size/Routing Revision - Waiting on Hydro-Temp pricing. COR 37 - New FDC Location - Todd has received pricing and will submit for review this week. COR 38 - Deleted Distributed Antenna System - Todd has asked Scofield for deductive pricing.			
0-5	Submittals	Information		<input type="checkbox"/>
	5/6 - Reviewed attached submittal awaiting review log dated 5/5/15 (see attached). 4J & Pivot to review log and remove un-necessary items. Pivot Comments: 055000 - Metal Fabrications - Ships Ladders and Lintels - Pivot to return today. 096813 - Tile Carpeting - Still missing reducer sample. 221415 - Rainwater Reclamation System - PAE reviewing now 275319 - Distributed Antenna System - This item was removed from project. 281326 - Access Control Remote Devices - Pivot needs the shop drawings to complete the review.			
0-6	Hot Items	Information		<input type="checkbox"/>
	5/6 - Louver Substitution/submittal review - Todd has submitted the product data and requested finish samples from the supplier. Projector Submittal Information - 4J to provide to Todd Clima-Tech Submittals - 4J to provide to Todd			
5-3	Pivot PCO Report	Information		<input type="checkbox"/>
	See previous meeting minutes for past PCO Report information. 4/22 - Adam reviewed the current PCO Report 4/29 - No PCO Report this week 5/6 - Adam reviewed the current PCO Report			
6-6	Traffic Plan for Existing School Demo	Andy Turner	5/6/15	<input type="checkbox"/>
	1/21 - Harv prepared a traffic plan for the team to review. Allen will check with the Howard ES staff regarding the proposed access paths to the new school during the demolition phase of the existing school. ADA access will be needed from the street to the new school during the demolition phase. 1/28 - Pivot will generate a final version of the traffic plan once the critical path issues have been resolved. 2/4 - Pivot to send Ryan a copy of the proposed traffic control plan for review. 2/11 - Ongoing. 3/25 - Food service deliveries may be an issue. Ben will discuss with staff. John suggested using the fire road to access the Kitchen temporarily and leaving the soil layer off the road until summer. 4/01 - Todd and Pivot to revise their traffic plans with current information. 4J would like to get the potential issues that could delay occupancy on the table soon. 4/08 - Pivot provided a proposed Site Access Plan during the demolition phase. Todd to provide a confirming RFI with comments. 4/15 - Todd and 4J to provide comments to Pivot regarding additions or changes needed on the current traffic plan. 4/22 - Todd to provide an RFI requesting occupancy review of the revised traffic control plan. Pivot to submit to the City for review. 4/29 - Pivot submitted the plan to City of Eugene. The City is requiring an extension of the fire lane along the West side of the building. Jackson Luck provided a ROM of \$15,000 for the temporary site work required. All agree that it's too early to try to provide accurate pricing on this scope. Todd to provide 4J with a site plan showing the areas of expected completion for the Spring Break			

Meeting Minutes

Job: 14-24 Howard Elementary School

Meeting: Owner/Architect/GC # 21

Item	Description	Responsible	Due Date	Closed
	move. 5/6 - Todd has requested a finish schedule from the Landscape contractor.			
12-3	Commissioning Agent 3/4 - 4J is planning to hire an Commissioning Agent for the project. Ryan is collecting quotes now. 3/11 - Ongoing	Information		<input type="checkbox"/>
13-1	Light Shelves 3/11 - Butch with Culver Glass will be onsite today to review options regarding the structural conflicts with the light shelves. 3/18 - Butch is to coordinate with the light shelf supplier and generate an RFI with any further questions. EFCO (supplier) is generating shop drawings now. RFI will be based on final EFCO design. 3/25 - Ongoing. 4/08 - Pivot provided Culver a sketch to clarify the design intent. 4/15 - Culver asked Pivot to provide additional information for the design intent. 4/22 - Adam provided Culver and Todd with a revised attachment detail of the design intent for the light shelf. Todd to provide a confirming RFI on the final design. 4/29 - Culver provided a preliminary design and wanted Pivot the review it for intent before Culver finalized the engineering. 5/6 - Culver has the information to finish the submittal drawings.	Information		<input type="checkbox"/>
14-1	Landscape Well 3/18 - 4J is planning to coordinate the installation of a new irrigation well. The well was not part of the construction documents but is needed to complete the current irrigation water design. 3/25 - 4J is looking at options and may run this as a COR through Todd. 4/01 - Ongoing 4/29 - Todd to provide a layout to locate the well site. 5/6 - Layout is provided. Todd to check what owner provided items are needed at the well.	Ryan Spain		<input type="checkbox"/>
14-2	Non Compliance Issues 4/01 - Adam provided the Non-Compliance Issues Report for open issues. Todd to provide pictures to document the completed work. Todd has requested a quick notification on NCL items so the issue can be resolved immediately. Reports from FEI have been slow to reach Todd. Items discussed this week: 007 - BHE Observation Report - Backfilling and CDF being installed by Jackson Luck. 011 - Cafeteria slab at mobile counter/bar locations - 4J was concerned about a depression in the concrete slab. 4/15 - Non-Compliance Issues Report reviewed: 012 - Bottom Run of Stairs Riser Type - Perforated risers were installed where solid risers were called out. Todd working with Advanced Welding for a solution. 013 - HVAC Block-Out in Incorrect Location - Todd working with EOR for a solution. 4/29 - 007 - BHE Observation Report - Todd to provide a letter confirming completion. 012 - Bottom Run of Stairs Riser Type - Todd to submit the proposed fix to Michael's Precast to confirm the precast will withstand the bridging at shims. Nosing at landing needs to be added to the top riser cover. 013 - HVAC Block-Out in Incorrect Location - EOR to look at exposed rebar Thursday. 5/6 - 007 - BHE Observation Report - Todd to provide a letter confirming completion. 012 - Bottom Run of Stairs Riser Type - Need detail	Information		<input type="checkbox"/>
15-3	Telecom Path Thru Playground 3/25 - The telecommunication conduit will run through the existing playground. The trench will be backfilled with gravel and the gravel will be exposed at the playground until summer 2016.	Information		<input type="checkbox"/>

Meeting Minutes

Job: 14-24 Howard Elementary School

Meeting: Owner/Architect/GC # 21

Item	Description	Responsible	Due Date	Closed
	<p>4/01 - Allan asked that if the trench is across the basketball court that it be repaired with AC paving. The team to review the path today.</p> <p>4/08 - Scofield has provided an RFI. Todd will submit to Pivot today.</p> <p>4/15 - Pricing for this additional telecom work is needed to allow 4J to make a decision on this change.</p> <p>4/22 - ROM pricing has been requested from Scofield.</p> <p>4/29 - ROM pricing from Scofield was \$21,038 - 21,538</p> <p>5/6 - Todd to research what was included in the original fiber optic scope.</p>			
19-1	Salvage Wood Quantity	David Haggard	5/6/15	<input checked="" type="checkbox"/>
	<p>4/22 - Todd informed Adam that the salvage wood quantity will be short of what is needed for both ceiling scope and finish carpentry scope. Todd to provide an RFI and collect new samples for the ceiling salvaged wood locations.</p> <p>4/29 - Pivot provided a priority list due to the shortage of salvaged wood. Todd will coordinate the distribution of the wood accordingly.</p>			
19-2	Down Spout Brackets	Information		<input checked="" type="checkbox"/>
	<p>4/22 - Todd provided a sample picture of a proposed down spout bracket style, which was acceptable to Adam. Todd to submit a physical sample of the proposed stainless bracket for review.</p> <p>4/29 - Hydro-Temp provided additional information regarding the final installation of the downspout brackets as welded from the back and removed from the front with all tabs removed for a clean finished product. Todd to coordinate with Hydro-Temp to provide a sample assembly for the mock-up.</p>			
20-1	Landscape Rain Water Tank	Information		<input type="checkbox"/>
	<p>4/29 - Anderson's Erosion Control has an issue with the specified manufacturer not honoring their original bid price for the rain water holding tank. The price has gone from \$9,773.69 at bid time to \$12,528.00 now. Todd has requested backup and potential alternate manufactures from Anderson and will pass the information on to 4J for review.</p> <p>5/6 - Ongoing</p>			
New Business				
21-1	Finish Mockup for Classrooms	Information		<input type="checkbox"/>
	<p>5/6 - Adam suggested use one of the classrooms in sector C as a mockup to review placement / conflicts with roughin and backing needed.</p>			
21-2	Seismic Coordination Meeting	Information		<input type="checkbox"/>
	<p>5/6 - A seismic coordination meeting will be needed.</p>			
21-3	Owner Furnished Items	Ryan Spain		<input type="checkbox"/>
	<p>5/6 - Ryan to provide submittal information on owner furnished items and backing requirements.</p>			

Meeting adjourned at 11:00.

Next meeting at 9:00:00AM on Wednesday, May 13, 2015.

The preceding is assumed to be a complete and correct account of the items discussed, directions given, and conclusions drawn, unless this office is notified to the contrary by the next regular meeting. If no notification is received, these minutes will be deemed an accurate account of the meeting.

Meeting Minutes

Job: 14-24 Howard Elementary School

Meeting: Owner/Architect/GC # 21

Prepared by: Andy Turner

Copy To: Brent Schafer (Todd Construction, Inc.)

3 WEEK SCHEDULE

Howard Elementary School

HOW 14-24



ACTIVITIES	SUB	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22
		Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
SITE																				
Water & Gas line	Jackson								X	X	X	X	X			X	X	X	X	X
Mass excavation	Jackson		X	X	X	X														
MECHANICAL COURTYARD																				
Deliver Xerxes tank 6-5	Jackson																			
COVERED PLAY STRUCTURE																				
Survey grids	Riverside		X																	
Batter boards & layout	Todd				X	X														
Excavate footings	Jackson								X	X	X									
Form & pour	Todd										X	X	X							
Backfill footings	Jackson															X	X			
SECTOR A																				
CMU	Davidson's	X	X	X	X	X			X	X	X	X	X							
Erect mech platform	AIW			X	X	OFF			X	X										
M&E deck rgh-in	M&E										X	X	X							
SOD rebar & mesh	SI																	X		
Pour mech SOD	Todd																		P	
Cure for 7 days May 29th	Todd																			
Set AHU units June 1st	Hydrotemp																			
SECTOR B SOUTH																				
Floor decking safety rail	AIW	X	X			OFF														
M&E deck rgh-in	M&E			X	X	X														
SOD rebar & mesh	SI								X											
Pour 2nd & mech SOD	Todd									P										
Erect roof steel & decking	AIW															X	X	X	X	OFF

ACTIVITIES	SUB	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22
		Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
SECTOR B NORTH																				
Erect structural	AIW	X	X	X	X	OFF														
Floor decking safety rail	AIW								X	X	X	X	OFF							
M&E deck rgh-in	M&E												X			X	X			
SOD rebar & mesh	SI																	X		
Pour 2nd & mech SOD	Todd																		P	
SECTOR B MEDIA																				
Fab & deliver May June 8th	Advanced																			
CMU walls	Davidson's				X	X			X	X	X	X	X			X	X	X	X	X
SECTOR C EXTERIOR																				
Roof Insulation and dry sheet	Rock	X	X	X	X	X			X	X	X	X	X							
Frame & shtg exterior walls	Cascade	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
WRB west elevation	Insulpro								X	X	X	X								
Window flashings	Culver												X			X				
CMU veneer	Davidson's															X	X	X	X	X
SECTOR C1 INTERIOR																				
OH duct	Hydrotemp	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
Layout and install bottom track	Cascade		X																	
Frame interior walls	Cascade			X	X	X														
Install HM door frames	Todd				X	X			X	X										
SECTOR C2 INTERIOR																				
OH duct	Hydrotemp															X	X	X	X	X
Layout and install bottom track	Cascade										X	X				X				
Frame interior walls	Cascade																	X	X	X
Install HM door frames	Todd																	X	X	
MOCK UP																				
Architect review installation	Pivot			X							X							X		
Frame, wall/roof metal	Rock			X							X							X		

ACTIVITIES	SUB	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22
		Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
4J School District																				
Drill irrigation well	4J			TBD																

Request for Information

RFI #	Date Issued	Title	Date Requested	Status	CO Req'd	Response Date	Posted in Asbuilts	Forwarded Date
1	11/25/14	Needed Column Locations	12/02/14	CLO	PR	12/03/14		12/04/14
2	11/28/14	Joists Clarifications	12/03/14	CLO	PR	12/04/14		12/04/14
3	11/28/14	Coping Angle Iron	12/02/14	CLO		12/04/14		12/04/14
4	11/28/14	Bolts in CMU Wall for Stairs	12/01/14	CLO		12/04/14		12/04/14
5	11/28/14	Columns Around Elevator	12/01/14	CLO		12/04/14		12/04/14
6	11/28/14	Projection Screen Controls	12/05/14	CLO		12/03/14		12/04/14
7	11/28/14	Mounting Detail	12/05/14	CLO		12/01/14		12/04/14
8	11/28/14	Courtyard Access Control	12/05/14	CLO		12/01/14		12/04/14
9	11/28/14	Light Pole Base	12/05/14	CLO	PR	12/04/14		12/05/14
10	11/28/14	Sound System Raceway	12/05/14	CLO		12/04/14		12/05/14
11	11/28/14	Stair Details	12/03/14	CLO	PR	12/02/14		12/04/14
12	11/30/14	Skylight Controls	12/07/14	CLO	PR	12/04/14		12/04/14
13	11/30/14	ENT Raceway	12/07/14	CLO		12/04/14		12/04/14
14	11/30/14	Gym Floor Box	12/07/14	CLO	PR	12/04/14		12/05/14
15	11/30/14	Back Flow Vault Feeder	12/07/14	CLO		12/04/14		12/05/14
16	12/03/14	Roof Ridge in Sector A	12/04/14	CLO		12/03/14		12/04/14
17	12/04/14	Projection Screen Controls	12/11/14	CLO		12/05/14		12/05/14
18	12/04/14	Data Raceways	12/11/14	CLO		12/05/14		12/05/14
19	12/04/14	Cable Tray Route	12/11/14	CLO		12/05/14		12/08/14
20	12/04/14	Lab/Island Location	12/11/14	CLO		12/05/14		12/08/14
21	12/04/14	ENT Raceway	12/11/14	CLO		12/11/14		12/11/14
22	12/04/14	Skylight Control at Kitchen	12/11/14	CLO	PR	12/05/14		12/08/14
23	12/04/14	Sectional Door Control	12/11/14	CLO		12/10/14		12/11/14
24	12/04/14	Gym Low Voltage Switches	12/11/14	CLO		12/09/14		12/10/14
25	12/04/14	Data Conduit Stubs	12/11/14	CLO		12/09/14		12/10/14
26	12/05/14	Lighting Control System	12/12/14	CLO		12/09/14		12/10/14
27	12/05/14	Storm Drain and Cleanout	12/12/14	CLO	PR	12/10/14		12/11/14
28	12/05/14	Waste Piping at L-2 in A107	12/12/14	CLO	PR	12/09/14		12/10/14
29	12/05/14	Storm Drain and Waste Systems Slope	12/12/14	CLO	PR	12/10/14		12/11/14
29R	12/31/14	Storm Drain and Waste Systems Slope	01/05/15	CLO	PR	01/06/15		01/06/15
30	12/05/14	Civil FFD Inlet Size Clarification	12/12/14	CLO		12/08/14		12/09/14
31	12/05/14	Area A Storm Drain Connection Clarifications	12/12/14	CLO		12/09/14		12/10/14
32	12/05/14	End of Line Vent for Floor Sink in Area A	12/12/14	CLO	PR	12/09/14		12/10/14
33	12/05/14	SS Piping for Larger DCW	12/12/14	CLO		12/09/14		12/10/14
34	12/05/14	Yard Trap Primer Connections Clarification	12/12/14	CLO		12/09/14		12/10/14
35	12/05/14	Joist Seat Depths	12/08/14	CLO		12/09/14		12/09/14
36	12/05/14	Cap Plates at SLRS	12/09/14	CLO		12/09/14		12/09/14
37	12/05/14	Skewed Shear Tabs	12/09/14	CLO		12/09/14		12/09/14
38	12/05/14	LH Joist Seats	12/09/14	CLO		12/09/14		12/09/14
39	12/05/14	Harness Supports	12/09/14	CLO		12/05/14		12/08/14
40	12/05/14	Joist Struts at Gym Roof	12/08/14	CLO		12/09/14		12/09/14
41	12/09/14	Survey Discrepancies	12/10/14	CLO		12/09/14		12/09/14
42	12/09/14	Required Elevation at Low Roof	12/11/14	CLO		12/12/14		12/12/14
43	12/09/14	More Needed Information about Operable Partitions	12/11/14	CLO		12/11/14		12/12/14
44	12/09/14	CMU Wall Dimensions	12/11/14	CLO		12/11/14		12/12/14
45	12/09/14	Missing Detail	12/11/14	CLO		12/11/14		12/12/14
46	12/09/14	Embed Setting	12/11/14	CLO		12/11/14		12/12/14

RFI #	Date Issued	Title	Date Requested	Status	CO Req'd	Response Date	Posted in Asbuilts	Forwarded Date
47	12/10/14	Steel Fabrication	12/12/14	CLO		12/11/14		12/12/14
48	12/10/14	Sanitary Sewer Venting and Cleanout	12/12/14	CLO	PR	12/12/14		12/12/14
48R	01/02/15	CMU Wall Conflict with Drinking Fountain in Room A120	01/09/15	CLO	COR 9	01/12/15		01/13/15
49	12/11/14	Section Clarification	12/15/14	CLO	PR	12/19/14		12/19/14
50	12/11/14	Details Clarification	12/15/14	CLO		12/18/14		12/18/14
51	12/11/14	Fire Department Connection	12/18/14	CLO		12/11/14		12/12/14
52	12/12/14	Control Central Stage Lighting	12/19/14	CLO	PR	12/16/14		12/17/14
53	12/13/14	Details Clarification	12/16/14	CLO	PR	12/17/14		12/17/14
54	12/15/14	Blocking Width	12/18/14	CLO		12/18/14		12/18/14
55	12/15/14	Diamond or Circular Column Block Outs	12/22/14	CLO	PR	12/17/14		
56	12/19/14	Skylight Conflict	12/23/14	CLO		12/29/14		12/29/14
57	12/19/14	Bent Plate Dimensions	12/23/14	CLO		12/19/14		12/19/14
58	12/19/14	RFI 47 Clarification	12/23/14	CLO		12/19/14		12/19/14
59	12/19/14	Skylight Glazing Light Transmission	12/26/14	CLO		01/08/15		01/08/15
60	12/19/14	Story Cove Structural Details	12/26/14	CLO		01/06/15		01/06/15
61	12/19/14	Rail Mounting at Loft	12/26/14	CLO		12/30/14		12/31/14
62	12/19/14	Exposed Beam	12/26/14	CLO		12/30/14		12/31/14
63	12/19/14	Handrail bracket	12/26/14	CLO	PR	12/21/14		12/26/14
64	12/29/14	HSS 7x2	01/05/15	CLO		12/31/14		01/02/15
65	12/29/14	Under Slab Vapor Barrier - VOID	01/05/15	CLO		12/31/14		
66	12/29/14	Fire Sprinkler Access	01/05/15	CLO		12/31/14		01/02/15
67	12/29/14	Number of Anchor Bolts per Pattern	01/05/15	CLO		01/05/15		
68	12/30/14	Area C Trap Primers and Location	01/02/15	CLO		01/07/15		01/08/15
69	12/30/14	Cleanout for Main Waste Leaving the Building	01/02/15	CLO	PR	01/06/15		01/06/15
70	12/30/14	Detail for Downspout Brackets and Standoff	01/02/15	CLO		01/05/15		01/06/15
71	01/01/15	Masonry Submittal Review	01/08/15	CLO		01/09/15		01/12/15
72	01/01/15	Water Closet Types, Locations and Dimensions	01/08/15	CLO		01/07/15		01/08/15
73	01/01/15	Vent for Mop Sink in Room B138	01/08/15	CLO		01/07/15		01/08/15
74	01/01/15	W&V for Floor Sink and Riser in B112	01/08/15	CLO		01/08/15		01/08/15
75	01/01/15	Venting for Shower in Room B125C	01/08/15	CLO		01/07/15		01/08/15
76	01/01/15	Room B121 Waste Clarifications for UG and AG	01/08/15	CLO		01/08/15		01/09/15
77	01/01/15	Cleanout on Main Line in Area B Inside the Building	01/08/15	CLO		01/07/15		01/08/15
78	01/01/15	Area B 3 Inch Line for Cleanout	01/08/15	CLO		01/07/15		01/08/15
79	01/01/15	Area B 2 Inch UG Storm Feeding 3 Inch AG Storm	01/08/15	CLO		01/07/15		01/08/15
80	01/02/15	Seconday Holes in Handrail Bracket	01/06/15	CLO		01/06/15		01/06/15
81	01/02/15	Area A West Side Storm Drain Riser Clarification	01/09/15	CLO		01/08/15		01/08/15
82	01/02/15	Furred Wall for DSN in Area A at CMU Wall	01/09/15	CLO	COR 24	01/12/15		01/13/15
83	01/02/15	Details 12/S709 & 15/S708	01/06/15	CLO		01/08/15		01/09/15
84	01/05/15	City Approved Interim Access Plan	01/12/15	CLO		01/14/15		
85	01/05/15	Stair Questions	01/07/15	CLO		01/08/15		01/08/15
86	01/05/15	Sprinkler Pipe Routing at 6.3 to 12 & B.5 to B.8	01/12/15	CLO		01/15/15		01/15/15
87	01/05/15	Concrete Opening for Stairs	01/07/15	CLO		01/06/15		01/06/15
88	01/05/15	Deck Bearing Elevation	01/07/15	CLO		01/06/15		01/06/15
89	01/05/15	Bottom of Deck and Top of Steel Elevations	01/07/15	CLO		01/06/15		01/06/15
90	01/07/15	Elevator Detail Clarifications	01/09/15	CLO	PR	01/23/15		01/23/15
91	01/08/15	3/4" x 12" J-Bolts Substitution	01/12/14	CLO		01/09/15		01/12/15

RFI #	Date Issued	Title	Date Requested	Status	CO Req'd	Response Date	Posted in Asbuilts	Forwarded Date
92	01/08/15	Confirming RFIs 88 and 89	01/12/15	CLO		01/09/15		01/12/15
93	01/08/15	Mechanical Platform Beams	01/12/15	CLO		01/11/15		01/12/15
94	01/08/15	Elevator Sump Pump Discharge	01/12/15	CLO		01/13/15		01/15/15
95	01/08/15	Ground Face CMU	01/15/15	CLO		01/13/15		01/15/15
96	01/12/15	Top Rail Size	01/14/15	CLO		01/12/15		01/15/15
97	01/12/15	Joist Kicker Angles	01/14/15	CLO		01/20/15		01/20/15
98	01/12/15	Z Shaped Bent Plate	01/14/15	CLO		01/14/15		01/15/15
99	01/12/15	Perforated Panels on Railing	01/14/15	CLO	PR	01/19/15		01/19/15
100	01/15/15	Door Opening A104D Clarification	01/22/15	CLO		01/16/15		
101	01/15/15	Door Frames in CMU	01/22/15	CLO		01/16/15		01/19/15
102	01/15/15	Foundation Drain Clarifications	01/22/15	CLO		01/16/15		01/19/15
103	01/16/15	Elliptical Axis	01/16/15	CLO		01/16/15		01/16/15
104	01/16/15	Joist Bearing on Columns	01/20/15	CLO		01/21/15		01/22/15
105	01/19/15	Joist Loading	01/21/15	CLO		01/20/15		01/20/15
106	01/20/15	Underground Piping at A112, B138 and B125C	01/27/15	CLO	COR 31	01/23/15		01/23/15
107	01/21/15	Clear Concrete Openings	01/23/15	CLO	PR	01/21/15		01/22/15
108	01/21/15	Skylight Frame Toes	01/23/15	CLO		01/21/15		01/22/15
109	01/21/15	Fall Arrest Attachment Detail	01/23/15	CLO		01/21/15		
110	01/22/15	Storm Drain Cleanouts Inside the Building	01/26/15	CLO	COR 17	01/28/15		01/28/15
111	01/22/15	Pex Clarification	01/29/15	CLO		01/26/15		01/27/15
112	01/22/15	Reclaimed Water Material	01/29/15	CLO		01/26/15		01/27/15
112R	04/23/15	Owner Requested Reclaimed Water Material	04/24/15	CLO		04/27/15		04/28/15
113	01/23/15	Gym CMU-2 Natural Grey	01/30/15	CLO		01/23/15		01/23/15
114	01/23/15	CMU Groundface Material Clarification	01/30/15	CLO		01/23/15		01/23/15
115	01/23/15	Unit Strength Method	01/30/15	CLO		01/27/15		01/28/15
116	01/23/15	Section Cut #8 on S143	01/27/15	CLO		01/23/15		01/23/15
117	01/23/15	Stair Riser Symmetry	01/27/15	CLO		01/29/15		01/30/15
118	01/23/15	Comments on Redlines for Sector B High Roof Joist Plans	01/27/15	CLO		01/23/15		01/23/15
119	01/23/15	Joist Sections	01/27/15	CLO		01/23/15		01/23/15
119R	01/26/15	Joist Sections	01/28/15	CLO		01/27/15		01/28/15
120	01/26/15	Stair Intermediate Landing	02/02/15	CLO		01/27/15		
121	01/26/15	Handrail to Guardrail Connection	01/29/15	CLO		02/01/15		02/03/15
122	01/26/15	Shear Wall Clarification	02/02/15	CLO		01/27/15		01/28/15
123	01/28/15	Door Hardware Clarifications	01/30/15	CLO		02/02/15		02/04/15
124	01/29/15	PR 3 Plastic Laminate PL-1A Color Change	02/05/15	CLO		02/01/15		02/03/15
125	01/29/15	PR 17 Door Hardware at A103G	02/02/15	CLO		02/04/15		02/05/15
126	02/02/15	Fire Protection Specialties Conflict	02/09/15	CLO		02/03/15		02/03/15
127	02/05/15	PR 8RR Water Line Clarification	02/12/15	CLO		02/05/15		02/05/15
128	02/05/15	Music Room Low Voltage Raceways	02/10/15	CLO	PR	02/06/15		02/06/15
129	02/05/15	Microphone Junction Box	02/12/15	CLO	PR	02/06/15		02/06/15
130	02/05/15	Gate Card Readers	02/12/15	CLO		02/09/15		02/11/15
131	02/05/15	Manual Transfer Switch	02/12/15	CLO		02/10/15		02/12/15
132	02/05/15	Solar Power System Inverter Location	02/12/15	CLO		02/11/15		02/12/15
133	02/05/15	Deck Closure at Administration Canopy	02/09/15	CLO		02/10/15		02/11/15
134	02/05/15	Gauge Blocking	02/09/15	CLO		02/10/15		02/11/15
135	02/06/15	Electrical Plan Review Modifications	02/11/15	CLO	PR	02/13/15		02/13/15
136	02/09/15	Masonry Precon Clarifications	02/16/15	CLO		02/11/15		02/12/15

Request for Information

RFI #	Date Issued	Title	Date Requested	Status	CO Req'd	Response Date	Posted in Asbuilts	Forwarded Date
137	02/10/15	Standing Seam Wall Panel Support	02/17/15	CLO		02/10/15		02/12/15
138	02/10/15	Cistern Transfer Pump Support	02/17/15	CLO		02/18/15		02/18/15
139	02/10/15	Generator Circuits	02/16/15	CLO		02/18/15		02/18/15
140	02/10/15	Access to Wall at Grid Line H2	02/13/15	CLO	PR	02/20/15		02/23/15
141	02/12/15	Sector A Footings at Stage Columns C3s	02/19/15	CLO		02/12/15		
142	02/12/15	Sector A Footing Blocked Out	02/19/15	CLO	COR 20	02/12/15		
143	02/12/15	Toilet Height Clarification	02/19/15	CLO		02/18/15		02/19/15
144	02/12/15	Exterior Wall Mounted Fixture S5 Elevation	02/19/15	CLO		02/18/15		02/18/15
145	02/13/15	Kitchen Plumbing Issues	02/17/15	CLO	COR 27	02/18/15		02/19/15
146	02/13/15	CMU Footing Dowels	02/20/15	CLO		02/18/15		
147	02/13/15	Siren Mounting Height	02/20/15	CLO		02/18/15		02/19/15
148	02/13/15	Fiber Optic Cable	02/20/15	CLO		02/17/15		02/17/15
149	02/13/15	Fixture Type L11	02/20/15	CLO		02/18/15		02/18/15
150	02/13/15	Fiber Optic Raceway Route and Connection	02/20/15	CLO	PR	02/17/15		02/17/15
151	02/16/15	Dimension for Reclaimed Water Skid	02/23/15	CLO		02/23/15		02/24/15
152	02/16/15	Sector C Structural Steel Review	02/18/15	CLO		02/18/15		02/18/15
153	02/17/15	Beam Splicing at Operable Partition	02/20/15	CLO		02/23/15		02/23/15
154	02/17/15	HSS Beam Connection Detail Needed	02/20/15	CLO		02/23/15		02/24/15
155	02/18/15	Selective Coordination	02/25/15	CLO		02/23/15		02/24/15
156	02/18/15	Floor Sink and Waste Sizing in Room A109	02/25/15	CLO		02/20/15		02/23/15
157	02/18/15	Exposed Piping to HB-1 in Mechanical Platform	02/25/15	CLO		02/24/15		02/25/15
158	02/18/15	Elevations for WH-1s and DSN-1s	02/25/15	CLO		02/24/15		02/25/15
159	02/18/15	Mounting and Inertia Base Clarification for Pumps	02/25/15	CLO		02/24/15		02/25/15
160	02/18/15	Piping Seismic Loops Missing at Seismic Joints	02/25/15	CLO		02/24/15		02/25/15
161	02/18/15	Courtyard Downspouts for Canopy Clarification	02/25/15	CLO		02/19/15		02/19/15
162	02/20/15	Missing Beam Location	02/24/15	CLO		02/24/15		02/24/15
163	02/20/15	Panelboard Submittal Review Comments	02/27/15	CLO		03/03/15		03/04/15
164	02/20/15	Tube Steel Connections	02/24/15	CLO		02/23/15		02/23/15
165	02/20/15	HSS to Wide Flange Connections	02/24/15	CLO		02/23/15		02/23/15
166	02/20/15	Bent Plate Around Hatch	02/24/15	CLO		02/23/15		02/23/15
167	02/23/15	WSCB-1 Clarifications	02/25/15	CLO		02/25/15		02/25/15
168	02/23/15	Venting of FS-1s in Kitchen	02/26/15	CLO	COR 28	03/02/15		03/03/15
169	02/25/15	RFI 133 Clarification	02/27/15	CLO		02/26/15		02/25/15
170	02/25/15	RFI 165 Clarification	02/25/15	CLO	PR	03/02/15		03/03/15
171	02/25/15	Hydronic Sizing to AH-Admin	03/04/15	CLO	COR 29	03/02/15		03/03/15
172	02/25/15	Revised Connection Detail Request	02/27/15	CLO		03/03/15		03/04/15
173	02/25/15	CMU Blockouts	03/04/15	CLO	COR 30	03/03/15		03/03/15
174	02/25/15	Confirm 5% Mortar Color	03/04/15	CLO		02/25/15		02/26/15
175	02/25/15	Hook at Horizontal Bars	03/04/15	CLO		03/02/15		03/04/15
176	02/25/15	V5 Wall Type Needed	03/04/15	CLO		02/26/15		02/26/15
177	02/26/15	Flushometers and Grab Bar Conflict	03/05/15	CLO		03/09/15		03/09/15
178	02/26/15	Clarification for Standard WCs	03/05/15	CLO		02/27/15		02/27/15
179	02/27/15	Sector-B South C1 Anchor Bolts	03/06/15	CLO		03/04/15		
180	02/27/15	CMU Rebar	03/06/15	CLO		03/03/15		03/04/15
181	02/27/15	Media Workroom Access	03/06/15	CLO		03/03/15		03/04/15
182	03/03/15	Underslab Insulation	03/10/15	CLO		03/03/15		
183	03/03/15	Floor Sinks/Drain 1/2" BFF	03/10/15	CLO		03/09/15		03/09/15

RFI #	Date Issued	Title	Date Requested	Status	CO Req'd	Response Date	Posted in Asbuilts	Forwarded Date
184	03/03/15	EF Tag and Louver on M111	03/10/15	CLO		03/11/15		03/11/15
185	03/03/15	Proposed Wall Assembly at Metal Panels	03/10/15	CLO		03/09/15		03/09/15
186	03/03/15	Low Voltage Switch Designation	03/06/15	CLO		03/09/15		03/10/15
187	03/03/15	Classroom AV Enclosure	03/06/15	CLO		03/09/15		03/09/15
188	03/03/15	Underslab Conduits	03/06/15	CLO		03/09/15		03/09/15
189	03/03/15	Distributed Antennae System	03/06/15	CLO		03/09/15		03/09/15
190	03/03/15	Raceway Termination at Media Workroom	03/06/15	CLO		03/09/15		03/09/15
191	03/03/15	Gate Card Readers	03/06/15	CLO		03/04/15		03/04/15
192	03/03/15	Exposed Conduit on Walls	03/06/15	CLO		03/04/15		03/04/15
193	03/03/15	Kitchen Desk Location	03/06/15	CLO		03/09/15		03/09/15
194	03/03/15	Cafeteria Sectional Doors Controls	03/06/15	CLO	PR	03/04/15		03/04/15
195	03/04/15	Administration Canopy Connection	03/06/15	CLO		03/04/15		03/05/15
196	03/04/15	Connection Detail	03/06/15	CLO		03/05/15		03/06/15
197	03/05/15	Deck Bearing Elevations Correction 5/A301	03/09/15	CLO		03/05/15		03/06/15
198	03/05/15	Automatic Entrances	03/12/15	CLO	COR 34	03/12/15		03/12/15
199	03/06/15	A102 CJ Locations and Delete Kitchen CJ	03/13/15	CLO		03/09/15		
200	03/06/15	Fascia Stud Dimensions	03/09/15	CLO		03/09/15		03/09/15
201	03/06/15	Window Header Framing Detail at HSS	03/13/15	CLO		03/10/15		03/10/15
202	03/09/15	Exterior Header/Sill to Jamb Connection	03/12/15	CLO		03/10/15		03/10/15
203	03/09/15	Swage Fork and Turnbuckle	03/10/15	CLO		03/11/15		03/12/15
204	03/09/15	Guardrail Support	03/10/15	CLO		03/11/15		03/11/15
205	03/09/15	Exposed Risers from Sink at Grid 7.8 and J	03/16/15	CLO		03/09/15		03/10/15
206	03/09/15	Radiant Manifold Clarification	03/16/15	CLO		03/09/15		03/10/15
207	03/09/15	Natural Gas and Propane Clarifications	03/16/15	CLO		03/11/15		03/11/15
208	03/09/15	Back to Back Child-Adult ADA Conflict for Waste and Carriers	03/16/15	CLO		03/09/15		03/10/15
209	03/09/15	Standing Seam Wall Panel Options	03/16/15	CLO		03/09/15		03/10/15
210	03/09/15	SOG Hook Bars	03/16/15	CLO		03/10/15		
211	03/10/15	Mechanical Stair Question	03/11/15	CLO		03/10/15		03/10/15
212	03/10/15	Railing Connection	03/11/15	CLO		03/10/15		03/11/15
213	03/10/15	Site Concrete	03/17/15	CLO		03/13/15		
214	03/10/15	Mounting Heights	03/17/15	CLO		03/10/15		03/11/15
215	03/11/15	Steel Penetration Detail Conflict with HVAC Sizes	03/12/15	CLO		03/16/15		
215R	04/23/15	Steel Penetration Detail Conflict with HVAC Sizes	04/24/15	CLO		04/24/15		04/24/15
216	03/12/15	Louver and Kitchen Canopy Embeds	03/19/15	CLO	COR 53	03/13/15		03/16/15
217	03/12/15	RFI 204 Clarification	03/16/15	CLO		03/12/15		03/12/15
218	03/13/15	Sector A SOG Epoxy Dowels for CMU Walls	03/16/15	CLO		03/16/15		
219	03/13/15	AMX Controls	03/20/15	CLO		03/19/15		03/20/15
220	03/16/15	Fire Department Connection Location	03/23/15	CLO		03/16/15		03/17/15
221	03/16/15	Media Room Device Locations	03/23/15	CLO		03/17/15		03/18/15
222	03/16/15	Area Drain Rim Elevations	03/23/15	CLO		03/18/15		03/19/15
223	03/16/15	Epoxy (5) S/HD155 Hold Downs Grid F.2	03/23/15	CLO	COR 35	03/17/15		
224	03/17/15	Distributed Antenna System	03/24/15	CLO	COR 38	03/31/15		03/31/15
225	03/19/15	Raceway Routing for PR 25 & RFI 140	03/20/15	CLO		03/21/15		03/24/15
226	03/19/15	Plumbing Access	03/26/15	CLO		03/21/15		03/24/15
227	03/19/15	Venting for Plumbing in Rooms A109/A110 and 107	03/26/15	CLO	COR 41	03/24/15		03/24/15
228	03/23/15	New FDC Location	03/30/15	CLO	COR 37	03/24/15		03/24/15
229	03/23/15	Door Strike Controls	03/30/15	CLO		03/24/15		03/25/15

Request for Information

RFI #	Date Issued	Title	Date Requested	Status	CO Req'd	Response Date	Posted in Asbuilts	Forwarded Date
230	03/24/15	AV Conduit Route	03/27/15	CLO		03/24/15		03/25/15
231	03/24/15	Stair Railing Post Attachment at 2nd Floor	03/27/15	CLO		03/24/15		03/25/15
232	03/24/15	Exterior Plywood Transition	03/31/15	CLO		03/24/15		
233	03/24/15	Scissor Lift Use on Second Floor	03/31/15	CLO		03/26/15		03/31/15
234	03/25/15	Hinges for Doors B100A & A102A	04/01/15	CLO	COR 39	03/31/15		03/31/15
235	03/27/15	A102 Community Room CMU Starting Height	04/03/15	CLO		03/30/15		03/31/15
236	03/27/15	Net Metering Agreement	04/03/15	CLO		03/31/15		04/01/15
237	03/30/15	CMU Penetrations at Music Room 113	03/31/15	CLO		03/30/15		03/31/15
238	03/31/15	Community Room Ceiling and CMU Penetrations	04/07/15	CLO	COR 42	04/02/15		04/03/15
239	03/31/15	Stainless Finishes	04/07/15	CLO		04/01/15		04/02/15
240	03/31/15	Plant Substitutions	04/07/15	CLO		04/07/15		04/07/15
241	04/02/15	Epoxy Dowel Rebar	04/09/15	CLO		04/07/15		
242	04/03/15	Base Plate Grouting Mix	04/10/15	CLO		04/07/15		
243	04/03/15	Raked Mortar Joints on the Scored Block/Veneer	04/10/15	CLO	COR 40	04/04/15		04/06/15
244	04/03/15	Plumbing and Hydronic Valves	04/10/15	CLO	PR	04/17/15		04/20/15
245	04/03/15	Trap Primers for Mezzanine Floor Sinks	04/10/15	CLO	COR 45	04/10/15		04/10/15
246	04/03/15	Waste Piping in IDF Room C101	04/10/15	CLO	COR 46	04/09/15		04/10/15
247	04/03/15	Domestic Water Heater Sizing Revision	04/10/15	CLO	COR 43	04/04/15		04/06/15
248	04/06/15	NPW to 2nd Floor Restrooms in C and B South	04/13/15	CLO		04/15/15		04/20/15
249	04/07/15	Louver 01 Detail	04/14/15	CLO		04/09/15		04/10/15
250	04/08/15	Base Plate SpecChem Non-Shrink Grout Substitution	04/15/15	CLO		04/09/15		
251	04/08/15	Location and Connection for PV Racking - SEE RFI 289	04/15/15	CLO		04/29/15		05/01/15
252	04/08/15	Deck Slab Reinforcement	04/15/15	CLO	COR 47	04/09/15		04/09/15
253	04/08/15	Add Vert at JB	04/15/15	CLO		04/09/15		04/09/15
254	04/08/15	Fiber Optic Cable Pathway	04/15/15	NEW				
255	04/10/15	Deleting the Circular Column Block-Outs	04/17/15	CLO		04/10/15		
256	04/10/15	Raise Column Beam Tabs up 1/2"	04/17/15	CLO		04/10/15		04/13/15
257	04/13/15	PR 12 - P020 Stage Lighting Price Confirmation	04/20/15	CLO		04/13/15		04/14/15
258	04/14/15	Lighting Submittal Type L11 Correction	04/21/15	CLO		04/14/15		04/17/15
259	04/20/15	Electrical Conduit Over Metal Deck	04/27/15	CLO		04/20/15		04/22/15
260	04/20/15	Plate Dimensions at Angle Kickers	04/22/15	CLO		04/21/15		04/22/15
261	04/20/15	Courtyard Electrical and Plumbing Clarification	04/27/15	CLO		04/20/15		04/21/15
262	04/20/15	WSCB Clarification	04/27/15	CLO		04/21/15		04/21/15
263	04/20/15	Media Center Vent Termination	04/27/15	CLO		04/21/15		04/22/15
264	04/20/15	M113 Clarification of DTSR Line Size	04/27/15	CLO		04/27/15		04/28/15
265	04/20/15	Support Under Chiller	04/27/15	CLO	COR 51	04/28/15		04/28/15
266	04/20/15	2nd Floor B Classroom Sink Piping Conflict With Beam	04/27/15	CLO	COR 49	04/24/15		04/24/15
267	04/20/15	Domestic Water Sizing Clarifications on P115	04/27/15	CLO		04/24/15		
268	04/20/15	Domestic Water Sizing Clarification	04/27/15	CLO		04/24/15		
269	04/20/15	Valve Clarification on CW by B123	04/27/15	CLO	COR 50	04/24/15		04/24/15
270	04/20/15	Clarification of Possible Drains in A201 Mechanical Platform	04/27/15	CLO		04/24/15		04/24/15
271	04/20/15	Clarification for Control Valve for Cistern Makeup Water from Well	04/27/15	CLO		04/27/15		04/28/15
272	04/23/15	Domestic Water Sizing Clarification on P115	04/24/15	CLO		04/24/15		04/24/15
273	04/23/15	Exterior Wall Stud Size Verification	04/24/15	CLO		04/23/15		04/24/15
274	04/23/15	Access Plan During Demolition	04/30/15	NEW				

RFI #	Date Issued	Title	Date Requested	Status	CO Req'd	Response Date	Posted in Asbuilts	Forwarded Date
275	04/24/15	Charger Outlet Locations	05/01/15	CLO		04/27/15		04/28/15
276	04/24/15	Projector Box Location Interference	05/01/15	CLO		04/27/15		04/28/15
277	04/24/15	AV Box Mounting Location	05/01/15	CLO		04/27/15		04/28/15
278	04/24/15	CMU Veneer Clarification	05/01/15	CLO		04/27/15		04/28/15
279	04/24/15	Soffit Box Headers	05/01/15	CLO		04/28/15		04/28/15
280	04/24/15	Basecoat at Hollow Metal Jambs at CMU	05/01/15	CLO		04/27/15		
281	04/24/15	Electrical Revisions at PR 17 Added Door Location	05/01/15	CLO		04/27/15		04/28/15
282	04/27/15	Salvaged Wood Inventory	05/04/15	CLO		04/28/15		04/28/15
283	04/27/15	Needed Measurements for Fence	04/29/15	CLO		04/28/15		04/28/15
284	04/27/15	Location of Radii	04/29/15	CLO		04/28/15		04/28/15
285	04/27/15	Gate Layout	04/29/15	CLO		04/28/15		04/28/15
286	04/27/15	Box Beam Header Clearances	05/04/15	CLO		04/30/15		04/30/15
287	04/28/15	6" Vent Location for Xerxes Tank	05/05/15	CLO		04/29/15		04/30/15
288	04/28/15	Domestic Water Sizing Mismatch	04/30/15	CLO		05/01/15		05/01/15
289	04/28/15	PV Standoff Post Details	05/05/15	CLO		05/01/15		05/01/15
290	04/28/15	Revised Sunshade Shop Drawing	05/05/15	CLO		04/29/15		04/30/15
291	04/28/15	Light Shelf Design	05/05/15	CLO		05/05/15		05/05/15
292	04/29/15	Service Gate Size	05/01/15	CLO		04/30/15		05/01/15
293	04/29/15	Grid Line 4 HVAC Opening Relocation	05/06/15	CLO		05/01/15		05/01/15
294	04/30/15	Screws at Classroom Roof Decks	05/07/15	CLO		05/01/15		05/01/15
295	04/30/15	RHW Balance Valve Location Clarification	05/07/15	NEW				
296	04/30/15	Exterior Storm Line Sizing Clarification	05/07/15	NEW				
297	04/30/15	Venting of Mezzanine Floor Sinks	05/07/15	NEW				
298	04/30/15	Light Well Soffit Wall Adjustment	05/01/15	CLO		04/30/15		05/01/15
299	05/04/15	Main Entry Downspouts	05/11/15	NEW				
300	05/04/15	Supplementary Info for Doors A100A, A100B, & A100E	05/11/15	CLO		05/04/15		05/05/15
301	05/04/15	Backflow Pump Circuit Size	05/11/15	NEW				
302	05/04/15	HVAC Holes at Bridge	05/11/15	NEW				
303	05/05/15	2nd Floor Beam Studs	05/12/15	NEW				
PR 002	12/19/14	P002 Signage Changes and Equipment Labeling	12/19/14	CLO	COR 44	12/22/14		01/08/15
PR 003	01/12/15	P003 Color Selections	01/16/15	CLO	COR 12	01/16/15		01/16/15
PR 004	12/04/14	P004 Platform Stair Change - NOT ACCEPTED	12/04/14	CLO	COR 1	12/04/14		12/04/14
PR 005	12/04/14	P006 Structural Additions and Changes	12/04/14	CLO	COR 2	12/04/14		12/04/14
PR 006	02/13/15	P007 Skylight Well Soffit Support and HSS Jamb Revision	02/13/15	CLO	COR 21	02/16/15		02/16/15
PR 007	12/09/14	P011 Electrical/Low Voltage Changes	12/09/14	CLO	COR 3	12/09/14		12/09/14
PR 008	12/12/14	P016 Plumbing and Civil RFI Changes	12/12/14	CLO	COR 4	12/15/14		12/15/14
PR 008R	01/05/15	P016 Plumbing/Civil Revisions	01/05/15	CLO	COR 4R	01/06/15		01/07/15
PR 008RR	01/15/15	P016 Plumbing/Civil Revisions - CCD 1R	01/15/15	CLO	COR 4R	01/16/15		01/16/15
PR 009	12/16/14	P008 Gym Equipment Addition	12/16/14	CLO	COR 5	12/15/14		12/16/14
PR 010	12/30/14	P019 Specification Revisions	12/30/14	CLO		12/30/14		01/01/15
PR 010R	01/09/15	P019 Specification Revisions	01/09/15	CLO	COR 8	01/09/15		01/12/15
PR 011	12/19/14	P024 Structural Revisions and Handrail Revision	12/19/14	CLO	COR 6	12/22/14		12/23/14
PR 012	12/19/14	P020 Control Central Stage Lighting REVISED 4/9/15	12/19/14	CLO	COR 7	12/22/14		01/02/15
PR 013	12/31/14	P015 HVAC Controls Related Revisions	12/31/14	CLO	COR 11	12/31/14		01/05/15
PR 014	01/09/15	P025 Structural/Plumbing Modifications REVISED 2/27/15	01/09/15	CLO	COR 16	01/09/15		01/12/15

Job No: 14-24

Request for Information

Show: All RFIs

Howard Elementary School

Date: 5/5/2015

RFI #	Date Issued	Title	Date Requested	Status	CO Req'd	Response Date	Posted in Asbuilts	Forwarded Date
PR 015	01/23/15	P005 Runnel, Guardrail, & Elevator Framing Revisions REVISED 1/26/15, 2/3/15	01/23/15	CLO	COR 13	01/23/15		01/23/15
PR 016	01/16/15	P027 Lighting Relay Revisions REVISED 4/9/15	01/16/15	CLO	COR 10	01/16/15		01/19/15
PR 017	01/27/15	P028 HM Door Revisions REVISED 2/5/15, 2/20/15 - CCD 2	01/27/15	CLO	COR 15	01/27/15		01/28/15
PR 018	01/23/15	P029 Food Service Electrical Revisions	01/23/15	CLO	COR 14	01/26/15		01/26/15
PR 019	02/20/15	P030 Art Tile Relocation and Wood Door Finish Revision	02/20/15	CLO	COR 23	02/19/15		02/19/15
PR 020	02/09/15	P032 PCC Pavement Reinforcement Revision	02/09/15	CLO	COR 19	02/10/15		02/12/15
PR 021	02/09/15	P034 AHU Equipment Schedule Revision	02/09/15	CLO	COR 18	02/10/15		02/11/15
PR 022	02/17/15	P035 Revised Kitchen Equipment	02/17/15	CLO	COR 25	02/20/15		02/20/15
PR 023	02/17/15	P036 AHU Locations and Duct Size/Routing Revision	02/17/15	CLO	COR 26	02/25/15		02/26/15
PR 024	02/16/15	P037 City Electrical Review Modifications	02/16/15	CLO	COR 22	02/19/15		02/19/15
PR 025	03/16/15	P033 Electrical/Low Voltage/Plumbing/Structural Revisions	03/16/15	CLO	COR 33	03/16/15		03/17/15
PR 026	04/17/15	P045 4j Requested Changes & Mechanical Revisions	04/17/15	CLO	COR 48	04/17/15		04/20/15

Change Order Request Log

Job No: 14-24
Howard Elementary School

Date: 5/5/2015

Number	Change Issue	Description	Date to Sub	Quoted	Time Requests	Date to Owner	Date Approved	CO #	Approved Amount
1R	PR 004	Platform Stair Change	12/04/14	\$0.00	0	01/22/15		VOID	\$0.00
2RRR	PR 005	Structural Additions and Changes	12/04/14	\$28,026.00	4 days	05/04/15			
3R	PR 007	Electrical/Low Voltage Changes	12/09/14	\$18,377.38		02/16/15			
4RR	PR 008RR	Plumbing and Civil RFI Changes	12/15/14	\$47,384.00		03/06/15	3/16/15	1	\$47,384.00
5	PR 009	Gym Equipment Addition	12/16/14	\$2,474.81		02/06/15			
6	PR 011	Structural Revisions and Handrail Revision	01/02/15	\$5,218.09		03/11/15			
7R	PR 012R	Control Central Stage Lighting	04/10/15						
8	PR 010R	Specification Revisions	01/12/15	\$14,292.30		02/23/15			
9R	RFI 48R	CMU Wall Conflict with Drinking Fountain in Room A120	01/13/15	\$753.00		03/06/15	3/11/15	1	\$753.00
10R	PR 016R	Lighting Relay Revisions	04/10/15						
11R	PR 013	HVAC Controls Related Revisions	03/04/15	\$8,990.00		04/29/15			
12	PR 003	Color Selections	01/20/15	\$20,643.46		03/11/15			
13	PR 015	Runnel, Guardrail and Elevator Framing Revisions	01/23/15						
14R	PR 018	Food Service Electrical Revisions	01/26/15	\$991.00		03/11/15	3/13/15	1	\$991.00
15RR	PR 017	Hollow Metal Door Revisions	04/28/15		5 days				
16	PR 014	Structural/Plumbing Modifications	01/28/15	\$(14,930.83)		03/11/15			
17	RFI 110	Storm Drain Cleanouts Inside the Building	01/28/15	\$4,499.00		03/11/15	3/13/15	1	\$4,499.00
18	PR 021	AHU Equipment Schedule Revision	02/11/15	\$59,626.00		03/11/15	4/21/15	2	\$59,626.00
19	PR 020	PCC Pavement Reinforcement Revision	02/12/15	\$(2,399.00)		03/11/15	4/21/15	2	\$(2,399.00)
20	RFI 142	Sector A Footing Blocked Out	02/13/15	\$880.00		05/05/15			
21	PR 006	Skylight Well Soffit Support and HSS Jamb Revision	02/16/15	\$22,109.00		05/05/15			
22	PR 024	City Electrical Review Modifications	02/19/15	\$18,998.35		03/06/15			
23	PR 019	Art Tile Relocation and Wood Door Finish Revision	02/19/15	\$8,818.66		03/11/15			
24	RFI 082	Rerouting Drain Lines	02/19/15	\$4,414.00		03/11/15	4/21/15	2	\$4,414.00
25	PR 022	Revised Kitchen Equipment	02/20/15	\$3,798.00		03/13/15	4/21/15	2	\$3,798.00
26	PR 023	AHU Locations and Duct Size/Routing Revision	02/26/15						
27	RFI 145	Kitchen Plumbing Revisions	03/03/15						
28	RFI 168	Venting of FS-1s in Kitchen	03/03/15						
29	RFI 171	Hydronic Sizing to AH-Admin	03/03/15						
30	RFI 173	CMU Blockouts	03/04/15						
31	RFI 106	Underground Piping at A112, B138 and B125C	03/06/15	\$3,003.00		03/06/15	3/13/15	1	\$3,003.00
32	None	Overhead Door Slab Edge at Radiant Heat Slab	03/06/15						

Change Order Request Log

Job No: 14-24
Howard Elementary School

Date: 5/5/2015

Number	Change Issue	Description	Date to Sub	Quoted	Time Requests	Date to Owner	Date Approved	CO #	Approved Amount
33	PR 025	Electrical/Low Voltage/Plumbing/Structural Revisions	03/17/15						
34	RFI 198	Automatic Entrances	03/18/15						
35	RFI 223	Epoxy (5) S/HD155 Hold Downs Grid F.2	03/19/15						
36	None	Additional Polished Concrete Mock-Up	03/19/15	\$561.00		03/23/15	4/21/15	2	\$561.00
37	RFI 220/228	New FDC Location	03/24/15						
38	RFI 224	Delete Distributed Antenna System	03/31/15	\$(128,355.00)		05/04/15			
39	RFI 234	Add Continuous Hinges at Doors B100A & A102A	04/02/15						
40	RFI 243	Raked Mortar Joints on the Scored Block and Veneer	04/03/15	\$13,690.00		04/06/15	4/21/15	2	\$13,690.00
41	RFI 227	Venting for Plumbing in Rooms A109/A110 and 107	04/03/15						
42	RFI 238	Community Room Ceiling and CMU Penetrations	04/03/15						
43	RFI 247	Domestic Water Heater Sizing Revision	04/06/15						
44	PR 002	Signage Changes and Equipment Labeling	04/13/15	\$617.00		04/13/15	4/21/15	2	\$617.00
45	RFI 245	Trap Primers for Mezzanine Floor Sinks	04/14/15						
46	RFI 246	Waste Piping in IDF Room C101	04/14/15						
47	RFI 252	Deck Slab Reinforcement	04/17/15						
48	PR 026	4J Requested Changes and Mechanical Revisions	04/20/15						
49	RFI 266	Re-route Piping at 2nd Floor B Classroom Sink Due to Conflict With Beam	04/28/15						
50	RFI 269	Provide and Relocate Shut Off Valves	04/28/15						
51	None	Support Under Chiller	04/28/15						
52	None	Re-Detailing Due to SLRS Changes	04/29/15						
53	RFI 216	Louver and Kitchen Canopy Embeds	04/29/15						
54	RFI 288	Domestic Water Sizing Mismatch	05/04/15						

Approved Time Extensions:	0	Original Contract Amount:	\$21,663,000.00
	Start Date: 11/12/14	Approved Contract Changes:	\$136,937.00
	Revised End Date: 02/01/16	Revised Contract Amount:	\$21,799,937.00

Job No: 14-24
Howard Elementary School

Submittals Awaiting Review
by Package

Date: 5/5/2015

Spec	Submittal	Rev	Title	Subcontractor	Due Date	Sub to Todd	Todd to Arch	From Arch	Todd to Sub	Status
055000	METAL FABRICATIONS									
	055000-01	0	Shop Drawings: Ship ladders and lintels	Advanced Welding & Steel, Inc.	12/19/14	04/13/15	04/23/15			
096813	TILE CARPETING									
	096813-04	0	Samples: CPT-1 and EM-1	Rubenstein's Conctr Crpt LLC	03/27/15	02/09/15	04/01/15			
221415	RAINWATER RECLAMATION SYSTEM									
	221415-01	0	Product Data and Shop Drawings	Hydro-Temp Mechanical Inc	12/19/14	04/21/15	04/29/15			
262726	WIRING DEVICES									
	262726-01	0	Product Data	Scofield Electric Co	12/19/14	01/26/15	04/29/15			
	262726-02	0	Shop Drawings	Scofield Electric Co	12/19/14	01/26/15	04/29/15			
270000	COMMUNICATIONS									
	270000-01	0	Product Data <i>1.07-D per Adam's email 5/5/15</i>	Scofield Electric Co		03/13/15	05/05/15			
270528	PATHWAYS FOR COMMUNICATIONS SYSTEMS									
	270528-01	0	Product Data	Scofield Electric Co	12/19/14	03/07/15	04/29/15			
271123	COMMUNICATIONS CABLE MANAGEMENT AND LADDER RACK									
	271123-01	0	Product Data	Scofield Electric Co		03/13/15	05/05/15			
271323	COMMUNICATIONS OPTICAL FIBER BACKBONE CABLING									
	271323-01	0	Product Data	Scofield Electric Co		03/13/15	05/05/15			
271513	COMMUNICATIONS COPPER HORIZONTAL CABLING									
	271513-01	0	Product Data	Scofield Electric Co		03/13/15	05/05/15			
271543	COMMUNICATIONS FACEPLATES AND CONNECTORS									
	271543-01	0	Product Data	Scofield Electric Co		03/13/15	05/05/15			
271619	COMMUNICATIONS PATCH AND STATION CORDS									
	271619-01	0	Product Data	Scofield Electric Co		03/13/15	05/05/15			
274100	AUDIO-VIDEO SYSTEMS									
	274100-01	0	Product Data	Scofield Electric Co		03/13/15	05/05/15			
275319	DISTRIBUTED ANTENNA SYSTEM									
	275319-02	0	Shop Drawings	Scofield Electric Co	12/19/14	02/18/15	04/29/15			
281326	ACCESS CONTROL REMOTE DEVICES									
	281326-01	0	Product Data	Scofield Electric Co	12/19/14	02/18/15	04/29/15			